

20 % COMPONENT OF THE INTERNAL REVENUE ALLOTMENT UTILIZATION**FOR THE QUARTER ENDING, SEPTEMBER 30, 2023****Municipality of San Gabriel La Union**

Program of Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		CONTINUING APPROPRIATIONS	Total	Remarks
					% of Completion	Total Cost Incurred to Date			
1	2	3	4	5	6	7	8	9	
ECONOMIC DEVELOPMENT									
1. Continuation of Concrete Paving of Ampablo Farm to Market Road	Apayao	1,500,000.00	January	December	0.00%	-		-	
2. Rehabilitation of Tamangan Road-Apayao	Amontoc	1,000,000.00	January	December	99.75%	997,471.79		997,471.79	
3. Continuation of Nalusbo-Lilipan-Sabsabang Road	Apayao	3,000,000.00	January	December	0.00%	-		-	
4. Continuation of Concrete Paving of Daking Piscong - Balbalayang via Osasay and Kawayan Farm to Market Road	Daking	2,000,000.00	January	December	0.00%	-		-	
5. Road Opening/Concrete Paving of Agbatay, Amontoc Farm to Market Road	Amontoc	2,000,000.00	January	December	0.00%	-		-	
6. Continuation of Concrete Paving of Carmay Road, Amontoc	Amontoc	1,000,000.00	January	December	99.75%	997,456.52		997,456.52	
7. Continuation of Concrete Paving of Ansakwit Farm to Market Road, Lipay Este	Lipay Este	1,000,000.00	January	December	0.00%	-		-	
8. (Construction of Box Culvert at Sasaig River) Construction of reinforced Overflow at Sasaig River	Daking	3,500,000.00	January	December	0.00%	-		-	
9. Continuation of Concrete Paving of Manggan - Dau Farm to Market Road	Polipol	1,500,000.00	January	December	22.95%	344,233.99		344,233.99	
10. Construction of Farm to Market Road, Nakawa - Lon-oy	Lon-oy	1,128,606.00	January	December	0.00%	-		-	
ENVIRONMENTAL MANAGEMENT									
1. Flood Control - Poblacion	Poblacion	3,000,000.00	January	December	0.00%	-		-	
2. (Flood Control - Bunuang, Bucao) Rehabilitation/Construction of Bunuang Flood Control	Bucao	3,000,000.00	January	December	0.00%	-		-	
		23,628,606.00			0.10	2,339,162.30	-	2,339,162.30	

sgd.

LOURDES L. LANGBAY-AGUILA
Municipal Budget Officer

sgd.

LANY M. BAUBAOEN-CARBONELL
Municipal Mayor